

Building and Grounds Committee Meeting Minutes

Tuesday, August 18, 2026 – 12:00 p.m.

SAU Conference Room

Present: Tucker Burton, Dave Butler, Pat Hart, Michael Whaland and Amanda Bergquist

The meeting began at 12:05.

Clarification is needed on cost regarding freezer/fridge shelves.

All Lights are done outside of waiting on two.

Mini split at MA installed waiting on the electrician. Oven is pending.

Generator on roof at MCS waiting for the electrician.

Update on propane valve at MA, still pending may happen once school starts.

Movers are confirmed for September 1st at MCS to place furniture back in the teacher's classrooms. MCS principal and admin assistant to be moved back into the main office on the 26th.

Looking into replacing Unit B - to add double doors. Ground is sinking/ posts are rusted out. Should update prior to paving. Will look into cost estimates. At the same time the stairs by bus entrance need to be updated ADA & wheelchair ramp/ sidewalk will get clarification from the architect and cost/ scheduling. To be done summer 2027.

Insulation at MA has been completed except MA offices.

MCS kitchen install is being done this week

First student proposal was shared. Two years ago the Board agreed to accept electric buses. No financial obligation. Concerned about spacing of the proposed bus area. Concerns about students walking in this area. Questions around replacements, who is responsible down the road. Additional question regarding electric bus mileage distance. Questions regarding where the power comes from? The committee agreed to bring this proposal to the Board. Other space on our property for an electric bus space. Another option might be to start with fewer buses.

Started review list for CIPC

Next meeting Thursday September 24th to review the punch list.

Meeting ended at 12:45pm

Notes taken by A. Bergquist